

**Vineyard Wind Offshore Wind Facility**  
**One Federal Decision Permitting**  
**Timeline**

Revisions as of February 7, 2020

| Action Type                                    | Milestone                                                                                          | Agency                            | Milestone         | Status/Notes                                                                                     |
|------------------------------------------------|----------------------------------------------------------------------------------------------------|-----------------------------------|-------------------|--------------------------------------------------------------------------------------------------|
| Environmental Impact Statement (EIS)           | Issuance of Notice of Intent to prepare an Environmental Impact Statement (EIS)                    | Bureau of Ocean Energy Management | March 30, 2018    | Completed                                                                                        |
|                                                | Scoping                                                                                            | Bureau of Ocean Energy Management | April 30, 2018    | Completed                                                                                        |
|                                                | OFD Concurrence on Permitting Timetable                                                            | Bureau of Ocean Energy Management | February 7, 2020  | Last concurrence March 19, 2019                                                                  |
|                                                | OFD Concurrence on Purpose and Need                                                                | Bureau of Ocean Energy Management | July 20, 2018     | Completed                                                                                        |
|                                                | OFD Concurrence on Alternatives to be Analyzed in the EIS                                          | Bureau of Ocean Energy Management | August 28, 2018   | Completed                                                                                        |
|                                                | Official Notice of Availability of a Draft EIS published in the Federal Register                   | Bureau of Ocean Energy Management | December 7, 2018  | Completed                                                                                        |
|                                                | Official Notice of Availability of a Supplement to the Draft EIS published in the Federal Register | Bureau of Ocean Energy Management | June 12, 2020     | New milestone                                                                                    |
|                                                | OFD Concurrence on Preferred Alternative                                                           | Bureau of Ocean Energy Management | August 21, 2020   |                                                                                                  |
|                                                | Official Notice of Availability of a Final EIS published in the Federal Register                   | Bureau of Ocean Energy Management | November 13, 2020 | Revised from June 7, 2019                                                                        |
|                                                | Issuance of Record of Decision                                                                     | Bureau of Ocean Energy Management | December 18, 2020 | Revised from August 16, 2019                                                                     |
| Construction and Operations Plan               | Application received                                                                               | Bureau of Ocean Energy Management | December 19, 2017 | Completed                                                                                        |
|                                                | Issuance of decision for permit/approval                                                           | Bureau of Ocean Energy Management | December 18, 2020 | Revised from August 16, 2019. Concurrent with ROD. No later than 90 days after ROD per EO 13807. |
| Consultation to Protect Essential Fish Habitat | NOAA Initially Contacted Regarding EFH Consultation                                                | National Marine Fisheries Service | December 7, 2018  | Completed                                                                                        |
|                                                | NOAA Receives the Complete EFH                                                                     | National Marine Fisheries Service | April 29, 2019    | Completed                                                                                        |

**Vineyard Wind Offshore Wind Facility**  
**One Federal Decision Permitting**  
**Timeline**

Revisions as of February 7, 2020

|                                                            |                                                                        |                                           |                    |                                                                                 |
|------------------------------------------------------------|------------------------------------------------------------------------|-------------------------------------------|--------------------|---------------------------------------------------------------------------------|
|                                                            | Assessment to Initiate EFH Consultation                                |                                           |                    |                                                                                 |
|                                                            | NOAA Issues a Response to the EFH Consultation Request                 | National Marine Fisheries Service         | June 27, 2019      | Completed                                                                       |
| Marine Mammal Protection Act Incidental Take Authorization | Complete Application received (from applicant)                         | National Marine Fisheries Service         | February 15, 2019  | Revised from December 1, 2018.                                                  |
|                                                            | Publish Proposed Incidental Take Authorization in the FR               | National Marine Fisheries Service         | April 30, 2019     | Completed                                                                       |
|                                                            | Publish Final Incidental Take Authorization in the FR                  | National Marine Fisheries Service         | March 18, 2021     | Revised from November 14, 2019. No later than 90 days from issuance of ROD.     |
| Endangered Species Act Consultation - NOAA-NMFS            | Request for ESA consultation received                                  | National Marine Fisheries Service         | December 11, 2018  | Completed                                                                       |
|                                                            | Consultation Package Deemed Complete-Initiation of Formal Consultation | National Marine Fisheries Service         | April 10, 2019     | Completed                                                                       |
|                                                            | Conclusion of ESA Consultation -- Biological Opinion Issued            | National Marine Fisheries Service         | September 13, 2020 | Revised from August 9, 2019. No later than two months prior to issuance of FEIS |
| Clean Water Act Section 404 Permit/ Section 10 Permit      | Application received                                                   | U.S. Army Corps of Engineers - Regulatory | December 18, 2018  | Completed                                                                       |
|                                                            | Publication of Public Notice                                           | U.S. Army Corps of Engineers - Regulatory | February 1, 2019   | Completed                                                                       |
|                                                            | Final Verification / Permit Decision Rendered                          | U.S. Army Corps of Engineers - Regulatory | March 18, 2021     | Revised from November 14, 2019. No later than 90 days from issuance of ROD.     |
| OCS Air Permit                                             | NOI to apply for an air permit                                         | Environmental Protection Agency           | December 11, 2017  | Completed                                                                       |
|                                                            | Initial application received                                           | Environmental Protection Agency           | August 17, 2018    | Completed                                                                       |
|                                                            | Complete application received                                          | Environmental Protection Agency           | January 29, 2019   | Completed                                                                       |
|                                                            | Issuance of decision for permit/approval                               | Environmental Protection Agency           | March 18, 2021     | Revised from November 14, 2019. No later than 90 days from issuance of the ROD. |